

AN **ARTERA** COMPANY

## Completion Report Sheet

**PROJECT:** Town of Redington Shores

LOCATION: Redington Shores, FL

CUSTOMER: Town of Redington Shores

**JOB NO.:** CP-628

DATE: 5/23/2022

Installation Date	Location	Upstream MH#	Downstream MH#	Pipe Size	Material	Plan Length	Confirmed Length	Laterals	Line?	Protruding Laterals Cut	Barnacle Removal	Mechanical Cleaning	Light Cleaning	Repair	Comments
	309 180th Ave E	CB	Seawall	8	PVC	??								Pipe broken @ 7.5'. Pipe bored through @ approx. 28'	Diameter reduces to 6" @ 18'
	623 to 835 180th Ave E	CB	CB	15	HDPE	89			Yes					Pipe broken @ 48' w/sand intrusion. Line after repair.	
	844 to 852 180th Ave E	CB	CB	12	HDPE	??			Yes					Pipe broken @ 29'. Pipe broken @ 198'. Line after repair.	
	512 to 400 182nd Ave E	CB	CB	12	RCP/HDPE	259			Yes					Pipe broken @ 232'. 2" conduit can be seen outside of hole. 1" pipe bored through @ 236'. Line after repairs.	Split @ 137'
	5th St to 504 1082nd St E	CB	CB	12	HDPE	80			Yes					Pipe broken @ 24'. Line after repair.	
	514 to 576 182nd Ave E	CB	CB	12	HDPE	133								Pipe broken w/sand intrusion @ 129'	Splits w/infiltration
	17744 Wall Cir(reverse)	CB	Seawall	8	VCP	??								Large offset w/soil visible.	
	17711 Wall Cir	CB	Seawall	12	PVC	86								Post or downspout through pipe @ 21'	
	17711 to 17715 Wall Cir	CB	CB	12	PVC	??								water/sprinkler line bored in pipe @ 33'	
	143 to 141 174th Terr	CB	CB	12	HDPE	86			Yes					Broken pipe @ 55' & 57' w/soil visible. Line after repair.	
	166 174th Terr	CB	MH	12	HDPE	46			Yes					Broken pipe w/soil visible @ 3'. Pipe split 3' to 20'. Line after repair.	
	145A to 111 174th Ave E	CB	CB	12	HDPE	204			Yes					Post through pipe @ 12'. Line after repair.	Hole @ 132', 144'
	165 to 201 174th Ave E	CB	CB	12	HDPE	195			Yes					Broken pipe protruding in @ 140'. Line after repair	Splits throughout
	17460 1st St E	CB	Seawall	8	PVC	85								Fence post or downspout protruding into pipe @ 31'. Separated joint w/soil visible @ 60'	
	128 Atoll to 17822 Lee Ave	CB	CB	18	RCP	178								8" clay pipe bored through @ 90'	
	17819 to 17822 Lee Ave	CB	CB	12	HDPE	65								Pipe bore through @ 65'	
		CB	CB	12	HDPE	16								Pipe bore through @ 16'. Line after repair	
	17819 to 17817 Lee Ave	CB	CB	12	HDPE	78								Broken pipe @ 72' w/soil visible. Line after repair.	
	128 Atoll	CB	CB	18	RCP	119								Clay pipe bored through @ 108'	Concret buildup
	17702 Gulf Blvd to the south	CB	CB	18	RCP	22								Broken pipe @ 4'. Unknown structure built into pipe.	
	853 180th up to 852 180th	CB	CB	12	HDPE	??								Pipe collapsed @ 9.5'	
	326 to 322 176th Ave	CB	CB	6	VCP	??								Offset/broken pipe @ 51'.	
	228 Wall St to the west	CB	CB	8	PVC/VCP	??								Bore @ approx. 23'. Suggest replacing clay.	Needs root removal.